شركة بشاير البناء للمقاولات
Bashoer Al-Benaa Contracting Company

شركة الشرق للاستشارات الهندسية
ECEC East Consulting Engineering Company

الهيئة السعودية للسياحة
SAUDI TOURISM AUTHORITY

Site:	FITOUT PROJECT AL-RAED RIYADH	WIR -Area-Bldg site - Disc	REQUEST No.	063	Rev.# Of Copies 1
			Serial	BBC-ECE-AR-WIR-06-R01	
To:	CONSULTANT	Date:	27/12/2022		

WORK INSPECTION REQUEST

We hereby request the Engineer's attendance to inspect the following work:

Level of Inspection: ☐ Hold ☐ Witness ☐ Release Inspection ☑ Handing Over

Location of Inspection: 3th Floor

Reference Documents and Attachments: .....

Specification #: ☐ MIR #: ☐ Inspection Checklist #: ☐ Certificate: ☐

Clearance & Releases: ☐ Marked-up Approved Shop Drawings: ☐

Activity ID/BOQ.: ..... Date & Time of Inspection: .....

Previous Inspection History: .....

Meeting Notes #: ..... Testing Results: ..... Issued NCR #: .....

Description of Work:	**Frist line of block works for 3th Floor**
Contractor's QC Report:	**works conforms to specifications**

We certify that the submitted work for inspection has been executed in accordance with the contract's specification and approved shop drawings.

PM. Name: Eng.tarek Reafaei — Signature: ..... Date: 27-12-2022

QC Eng. Name: Eng.ABDIEN — Signature: ..... Date: 27/12/2022

DC. Name: Ahmed Gamal — Signature: ..... Date: 27/12/2022

Engineer's Inspection Comment: * ANY CONFLICT FACE IN FUTURE CONTRACTOR SURVEYOR WILL BE RESPONSIBLE * SHOULD INSTALL VERTICAL REBAR BEFORE START OF 1ST LAYER OF BLOCK. * SHOULD PASTE DWG IN SITE NEAR LOCATION.

Inspection Status:

A - Approved / Proceed ☐ B - Approved with comments ☑ C - Rejected ☐

Name: ..... Signature: ..... Date: 28/12/22

STA PM:

Name: ..... Signature: ..... Date: 28-12-2022

Client Representative:

Name: ..... Signature: ..... Date: .....

Contractor's Received:

Received by: ..... Signature: .....

Acceptance of the request does not relieve the contractor from full compliance with the requirements of the contract's documents, dimensions selecting fabrication processes and techniques of construction, coordinating his work with that of other trades, and performing his work in a safe and satisfactory manner and correlating all quantities and conformance with the design concept of the project and general compliance with the information given in the contract documents

All requests must be submitted at least 24 hours prior to the required inspection and approval.

CC: ☐ AM QA/QC ☐

Area: .....

Site: .....

Discipline: .....

27.12.22
2:44

28/12/2022

27/12/2022
Surveyor.